BHRUHAT BANGALORE MAHANAGARA PALIKE		
FOR THE GRANT OF EXTENSION OF TIME		
1	Name of work	**Improvements to footpath and roads in Ward No 08**
2	Amount of Work Portion	
3	Estimated Cost	Rs. 7.50 Lakhs
4	Name of Contractor	Sri Kumar Akshay.S
5	Agreement No.	16/2021-22
6	No. and Date under which work order issued	BBMP/EE/BTP/WO/16/2021-22 Date: 13-07-2021
7	Time limit fixed for the completion	60 Days
8	Date od application by the contractor for granting extension of time	–
9	Date of receipt of application in the sub division office	–
10	Extension granted if any	–
	i)	–
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	108 Days.
15	Date of recommeding time limit applied for	13.7.21 to 30.12.21
16	Whether the orginal application of the contractor is enclosed	–
17	Balance od work remaining to be done	–
18	Probable time required for completion of remaining work	30.12.21 –
19	Cost of work charged establishment charged on the work after the expiry of original period	– –
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of Penalty proposed	Work delayed due to Corona covid-19 Hence labour problem EOT may be Approved with nominal Penalty
22	Remarks of the EE and the daily rate of Penalty proposed	EOT MAY BE APPROVED AS PER AEE RECOMENDATION with Nominal PENALTY

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 092

Assistant Executive Engineer
kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Chief Engineer
Yelahanka Zone
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.